Winter Window Installation Checklist

Stay cozy and efficient this season with our winter window installation preparation checklist.



Pre-Installation Preparation

Description	Yes	No	N/A	Notes
Clear snow and ice from around exterior windows				
Move furniture and valuables away from windows				
Provide clear pathways to work areas for installers				
Maintain indoor temperature at 60°F (16°C) or higher				

Ideal Weather Conditions

Description	Yes	No	N/A	Notes
Current temperature between 0°F and 40°F				
No heavy snowfall, freezing rain, or ice storms forecasted				
Wind speeds below 25 mph				
Conditions safe for both material performance and installer access				

APEX WINDOW WERKS

During Installation

Description	Yes	No	N/A	Notes
Work proceeds one window at a time to minimize heat loss				
Doors to the work area remain closed				
Installers use cold-weather sealants suitable for winter curing				
Old windows removed and replaced within 30–45 minutes				

Post-Installation Inspection

Description	Yes	No	N/A	Notes
All windows properly sealed and insulated				
No drafts, condensation, or visible gaps around frames				
Frames checked for alignment and smooth operation				
Work area cleaned and debris removed				

Aftercare & Maintenance

Description	Yes	No	N/A	Notes
Check caulking and seals one week after installation				
Keep windows closed for 24 hours to allow sealant curing				
Monitor humidity (ideal 30–50%) to prevent condensation				
Schedule follow-up inspection if needed within warranty period				